

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – PR Region Warangal – PMGSY Ph.XII – Package No.TS02XII01(LWEB101) – R/F ML01-T02 PWD Road to Beersagar in Mahadevpur (M) – Est. Cost Rs.216.00/265.73 lakhs – Extension of Agreement Time up to 31.03.2020 (381 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 45**

**Dated: 07-02-2020**

**Read:-**

From the CE, PR, (PMGSY), Lr.No.AE/DEE-1/PMGSY/Ph.XII Beersagar/ EOAT/WGL/2019,  
dated.19.09.2019.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 31.03.2020 (381) days in respect of the work "R/F ML01-T02 PWD Road to Beersagar in Mahadevpur (M), Jayashankar Bhupalpally District sanctioned under PMGSY Ph.XII grant" without imposing any penalty, as the delay is not attributed to the contractor due to forest problem.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).  
SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**